

NOME ATIVIDADE	DUR.	INÍCIO	FIM	2013												2014												2015																	
				Nov 15	Dec 16	Jan 17	Feb 18	Mar 19	Apr 20	May 21	Jun 22	Jul 23	Aug 24	Sep 25	Oct 26	Nov 27	Dec 28	Jan 29	Feb 30	Mar 31	Apr 32	May 33	Jun 34	Jul 35	Aug 36	Sep 37	Oct 38	Nov 39	Dec 40	Jan 41	Feb 42														
UHTP 1820MW - MONTAGEM ELETROMECÂNICA	898d	02-Nov-12 A	15-Jan-15	[Gantt bar from Nov 15 2013 to Jan 15 2015]																																									
OBRAS CIVIS	898d	02-Nov-12 A	15-Jan-15	[Gantt bar from Nov 15 2013 to Jan 15 2015]																																									
LTR- LINHA DE TRANSMISSÃO 500 kV	898d	02-Nov-12 A	15-Jan-15	[Gantt bar from Nov 15 2013 to Jan 15 2015]																																									
LTR- PROJETO	122d	02-Nov-12 A	25-Mar-14	[Gantt bar from Nov 15 2013 to Mar 25 2014]																																									
LTR- Levantamento Topográfico / Projeto / Contratação	122d	02-Nov-12 A	25-Mar-14	[Gantt bar from Nov 15 2013 to Mar 25 2014]																																									
LTR- OBRAS CIVIS E MONTAGEM	472d	08-Apr-13 A	15-Jan-15	[Gantt bar from Apr 08 2013 to Jan 15 2015]																																									
LTR- Desmatamento / Abertura Acesso, Stub's e Concretagem das Bases	229d	08-Apr-13 A	29-Sep-14	[Gantt bar from Apr 08 2013 to Sep 29 2014]																																									
LTR- Montagem- Torres, Ferragens, Lançamento de Cabos	167d	02-May-14	01-Dec-14	[Gantt bar from May 02 2014 to Dec 01 2014]																																									
LTR- Montagem- Comissionamento	30d	17-Dec-14	15-Jan-15	[Gantt bar from Dec 17 2014 to Jan 15 2015]																																									

█ Actual Work
 █ Critical Remaining Work
 ◆ Milestone
 ◆ Baseline Milestone
 ── Summary